G.R.S. [X—5]

Previous references 1923-24 (V V)

File No. 4-23

Serial Nos. 19

Later references

(3)

GENERAL AND REVENUE SECRETARIAT

Serial Nos. ~~One~~ (1)

Part B for July 1923

SUBJECT

Installation of a wall plug in ~~the floor of~~ Banqueting Hall of ~~the~~ Good House for ~~the~~ use of ~~the~~ Electrical Fountain

~~Slip~~ From the Chief Electrical Engineer —
No 780 & 30-7-1923

~~Forwards for information~~ Copy of No 780/8 30/7/23 ~~to the~~ Subsat power + lighting ~~engineer~~ sanctioning an estimate of Rs 32/- ~~for the~~ above ~~en~~-stallation

A1299

K. Ramadevaspat
21/9/23

G. R. S. 11j 1922-24

GENERAL AND REVENUE SECRETARIAT.

Misc.

NOTES.

4-23

File No. 1023

FILE HEADING

Visit of His Excellency The Viceroy

From

The Chief Electrical Engineer

No. 1780 Dated 30/7/1923 Received 2/8/23

Diary No. 189 Inclos. 1 Spare Copies. Serial No. 19

BRIEF ABSTRACT OF LETTER.

Forwarding for information copy of No. 780 of 30/7/23 to the Supdt Power and Lighting Amritsar sanctioning an estimate of Rs 33/- for installing a double plug in the floor of banqueting hall of the Govt. House for the use of the Electric fountain.

NOTES AND ORDERS.

NOTES—First Page.

Jan 78

GOVERNMENT OF MYSORE

ELECTRICAL DEPARTMENT.

OFFICE OF THE CHIEF ELECTRICAL ENGINEER,

Bangalore.....30th...July.....192 3.
(MYSORE, INDIA.)

CB 189

IN REPLY REFER
No. 780
Enclo. one

Telegraphic Address:
"GOMED"

Codes Used
Bentley's Lieber's
A. B. C. 6TH EDITION
BUSINESS TELEGRAPH CODE.

31 JUL 1923

CB 1628-18.
V. V. 4-23-19.

To

The Superintendent,
Power and Lighting,
Mysore.

Dear Sir,

Installing a wall plug in the floor of Banqueting Hall of the Government House for the use of the Electric Fountain.

With reference to your letter No.4105 dated the 25th instant, submitting an estimate for Rs.33/- for the above work, duly countersigned by the Private Secretary to His Highness the Maharaja of Mysore, we wish to return the same duly sanctioned, the charges being debitable to the grant sanctioned for the Viceregal Visit under "Electric Lighting." A copy of the estimate may kindly be arranged to be sent to this office for records, as the other copy has been submitted to Government for information.

M.V.Rao.

4769

Yours truly,

31 JUL 1923

CSC.

for Chief Electrical Engineer.

Copy forwarded with compliments to the Chief Secretary to Government of Mysore, for favour of information, together with a copy of the countersigned estimate referred to above.

for Chief Electrical Engineer.

Encl.1.

Government of Mysore — Mysore Power & Lighting.

Estimate for installing a wall plug in the Floor of the Banquet Hall of the Government House for the use of an Electric Fountain.

Particulars.	Qty:	Rate.	Amount.
1. Lead covered cable No.12 S.W.G. conductor for 600-volts - per yard.	Rs:25	0 2 6 (Per Cft)	3 14 6
2. Wall plug 5 amp: ringed covered type (Flush type).	3	0 0	3 0 0
3. Labour repairs, removing the marble flooring and refixing the same.			15 0 0
4. Labour charges for laying the cable, installing the wall plug xxxxxnd connecting up the same.			5 0 0
5. Sundries such as tape, paste, screws, wader, round wood, block etc.,			3 0 0
		Total Rs.	29 14 6
Contigencies at 5%			1 7 11
Incidental charges at 15%			1 7 9
		Grand Total Rs.	32 14 2 or

Rupees Thirty three, only.

Rs. 33/- Budget Head Vicereegal Visit 1923 - Electric Lighting.
Sanctioned for Rs. 33/- (Rupees Thirty three only)
On this day the 30th June 1923

Chief Electrical Engineer.

Mysore,
12th July 1923.
CES/VRG.

Superintendent, 13/7/23
Mysore Power & Light.

Duplicate.

Rs. 33/- (Rupees Thirty three only) countersigned for Rs 33/- by the Chief Electrical Engineer to the Govt Power House Mysore for Vicereegal Visit Electric Lighting & Fountain Purposes. 13/7/23.